

No. F.75(108)/PLG/DTTE-GBPIT/2016 1537-42

Dated 16/3/18

**MINUTES OF MEETING REGARDING REVIEW OF PROJECTS OF G.B.PANT
INTEGRATED CAMPUS AND RECONSTRUCTION OF ITI, SHAHDARA**

A meeting was held under Chairmanship of Director(TTE) to review the progress in these projects.

The following officers were present in the meeting:

1. Prof. O.P Verma, Principal, G.B. Pant Engineering College
2. Sh. Anil Kumar Ahuja, Chief Engineer, PWD(Higher/Technical Education)
3. Sh. J.K Meena, (EE/PWD)
4. Smt. Renu Upadhyay, DDF, Consultant
5. Sh. Ajay Bakshi, DDF, Consultant
6. Representative Datta and Datta Associates.

Chairperson, website
Committee

The consultant of PWD had informed about the status on clearances from civic agencies and processing of tenders. The brief is mentioned below.

1. **Preliminary Estimate:** The modified revised PE amounting to Rs. 513.00 crore already submitted to DTTE.
2. **Airport Authority of India:** The clearance received from AAI on 12.02.2018
3. **Delhi Fire Service:** Building plans are ready for submission to Delhi Fire Service which shall be submitted within two or three days. After compliance of the observations and receipt of approval from DFS. The Sr. Architect (North), PWD shall submit the plans to DUAC online. These process will take about 2 months.
4. **Processing of Tenders:** It was informed by PWD that process of preparation of detailed estimate, NIT and floating of tenders shall take about 4 months to start the work subject to receipt of A/A & E/S of the competent authority.

S33/PPC
15.3.18


8/8/ES BT
15/3/18

Regarding ITI Shahdara also above process to be followed.

Further, it was apprised in the meeting that DTTE has already put-up the proposal for seeking approval of EFC and Cabinet. The proposal is under examination by Finance Department in both the projects.

The Chief Engineer, PWD had mentioned the he will review both the projects at his own level so that approvals of all civic bodies are obtained at the earliest as these clearances are required for the proposal to be placed before EFC/Cabinet. The Director(TTE) had informed that there was unrest in G.B.Pant Engineering College and even the matter was moved to Hon'ble High Court and Department has mentioned that development plan of Campus is already taken-up at top priority by one of the faculty. Therefore, PWD need to monitor the proposal for getting approvals of civic agencies in time bound manner.

The meeting ended with the vote of thanks with chair.




(Dr. O.P. Shukla)
Joint Director (Plg.)

Dated 16/3/18

No. F.75(108)/PLG/DTTE-GBPIT/2016 1537-42

Copy to:-

1. PS to Pr. Secretary (TTE) / Director (TTE), DTTE (HQ).
2. Prof. O.P. Verma, Principal, G.B. Pant Engineering College, Okhla (New Delhi)
3. Sh. A.K. Ahuja, Chief Engineer, (Higher/Technical Education), PWD, GNCTD, 2nd Floor, MSO Building, Delhi-11'0054.
4. Sh. J.K. Meena, Ex. Engineer, Education Project Division-I, PWD, GNCTD, Ground Floor, C-Wing, Vikas Bhawan-II, Civil Lines, Delhi-110054.
5. M/s Datta & Datta Associates, B-206, Rastrapati Bhawan Cabinet Affairs, CGHS Ltd., Plot No.3, Sector-10, Dwarka, New Delhi-110075
6. M/s DDF Consultant, 501, B-9, IITL Twin Tower, Netaji Subhash Place, Pitampura, Delhi-110034



(Dr. O.P. Shukla)
Joint Director (Plg.)